

EAST COAST RAILWAY

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 14.03.2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	4	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	8514	18682	399714	519126
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	2552	6781	163258	260803
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	996	3290	64322	88202
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	1548	4204	81464	85724
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	980	1553	42147	56449
Total		2530000	14590	34510	750905	1010304

Note:- All figures are in Numbers.

Jeet
18/3/21
Dy. CE/TM

उप मुख्य अभियंता (सी.एस.पी.)
Dy. Chief Engineer (C.S.P)
पूर्व तट रेलवे/E.Co.Railway
भुवनेश्वर/Bhubaneswar

Jeet
14.03.2021
JE/DD&E