



Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the Month ending Mar 2021

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)			
			During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	42150	423182	542594
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	15910	172387	269932
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	7800	68832	92712
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	7816	85076	89336
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	4690	45284	59586
Total		2530000	78366	794761	1054160

Note:- All figures are in Numbers.


 Dy. CE/CSP


 JE/DD&E
 01-04-2021

उप मुख्य अभियंता (सी.एस.पी.)
 Dy. Chief Engineer (C.S.P)
 पूर्व तट रेलवे/E.Co.Railway
 भुवनेश्वर/Bhubaneswar