

Progress Report of Production of wider base Mono block P.C. J.R. line Sleepers (K1-8527) & (K1 8746) against Railway Board's Tender no. CS 172/2018 for the week ending 25.12.22, prepared on 26.12.22.

Sl NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in Nos)	Status of Production (in nos)														
			During the week in Nos		Total in Nos	During the month in Nos		Total in Nos	Cumulative for FY 22-23 in Nos		Total in Nos	Production against Contract in Nos		Total Production against Contract in Nos			
1	2	3	4	5	6=(4+5)	7	8	9=(7+8)	10	11	12=(10+11)	13	14	15=(13+14)			
1	M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road	1205000	0	2,808	2,808	0	14,368	14,368	7,640	253,372	261,012	927,616	271,042	1,198,658			
2	M/s Calcutta Springs Ltd., Suria Road	830000	0	7,606	7,606	0	20,302	20,302	212	172733	172,945	493,391	236,260	729,651			
3	M/s Vijay Prestressed Products Pvt. Ltd., Pendurthi	318244	0	3219	3219	0	8249	8249	2116	69775	71,891	186,682	83,546	270,228			
4	M/s. Arlan Technologies Pvt Ltd Garudabilli.	600000	0	7,660	7,660	0	25,756	25,756	5,884	241,622	247,506	239,664	246,152	485,816			
5	M/s Gannon Dunkerley & Co. Ltd., Rayapada	200000	0	868	868	0	3,738	3,738	2,372	33,441	35,813	119,665	34,792	154,457			
Total		3153244	0	22,161	22,161	0	72,413	72,413	18,224	770,943	789,167	1,967,018	871,792	2,838,810			

Note: All figures are in Numbers.

SSE/P. Way/TP 26-12-22

Suvar

रविचंद्र अश्विनी (रिजिस्ट्रार)