

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527)& (RT 8746) against Railway Board's Tender no.CS.172/2018 for the week ending 31.12.22, prepared on 02.01.23.

| SL NO | Name of the sleeper Plants with works address          | Ordered Quantity (for 2 years) (in Nos) | During the week in Nos |        | Total in Nos | During the month in Nos |        | Total in Nos | Cumulative for FY 22-23 in Nos |          | Total in Nos | Production against Contract in Nos |          | Total Production against Contract in Nos |
|-------|--|---|------------------------|--------|--------------|-------------------------|--------|--------------|--------------------------------|----------|--------------|------------------------------------|----------|--|
|       |  |   | 4                      | 5      |              | 6=(4+5)                 | 7      |              | 8                              | 9=(7+8)  |              | 10                                 | 11       |  |
| 1     | M/s Patil Rail Infrastructure Pvt. Ltd., Kaipadar Road | 1205000                                 | 0                      | 1,376  | 1,376        | 0                       | 15,744 | 15,744       | 7,640                          | 2,54,748 | 2,62,388     | 9,27,616                           | 2,72,418 | 12,00,034                                |
| 2     | M/s Calcutta Springs Ltd., Surla Road                  | 830000                                  | 0                      | 8,098  | 8,098        | 0                       | 28,400 | 28,400       | 212                            | 180831   | 1,81,043     | 4,93,391                           | 2,44,358 | 7,37,749                                 |
| 3     | M/s Vijay Prestressed Products Pvt. Ltd, Pendurthi     | 318244                                  | 0                      | 2426   | 2426         | 0                       | 11209  | 11209        | 2116                           | 72391    | 74,507       | 1,86,682                           | 85,962   | 2,72,644                                 |
| 4     | M/s. Arlan Technologies Pvt Ltd Garudabilli.           | 600000                                  | 0                      | 7,084  | 7,084        | 0                       | 32,840 | 32,840       | 5,884                          | 2,48,706 | 2,54,590     | 2,39,664                           | 2,53,238 | 4,92,902                                 |
| 5     | M/s Gannon Dunkerley & Co. Ltd., Rayagada              | 200000                                  | 0                      | 822    | 822          | 0                       | 4,560  | 4,560        | 2,372                          | 34,263   | 36,635       | 1,19,665                           | 35,614   | 1,55,279                                 |
| Total |  | 3153244                                 | 0                      | 19,806 | 19,806       | 0                       | 92,753 | 92,753       | 18,224                         | 7,90,939 | 8,09,163     | 19,67,018                          | 8,91,590 | 28,58,608                                |

Note: All figures are in Numbers.

SSE/P. Way/TP  
3.1.23

श्रीधर शर्मा (सह)   
 Senior Design Engineer (P.Way)   
 श्रीधर शर्मा   
 श्रीधर, Bhubaneswar