

Progress report of production of PSC Sleeper (RT-8746) as on 30.04.2024 for all units of ECoR Open Line against RC Contract vide tender no-06225004 opened on 27.01.23

| Sr.No. | Name of sleeper plant with work address | Total PO ordered Qty | Production during month (In nos) | Total Production during FY 2024-25 (In nos) | Total Production against contract (In nos) |
|--------|---|----------------------|----------------------------------|---|--|
| 1 | M/s. Patil Rail Infrastructure Pvt. Ltd, KPXR | 4,71,124 | 32,980 | 32,980 | 3,49,206 |
| 2 | M/s. Calcutta Springs Ltd, SLRD | 3,80,068 | 20,059 | 20,059 | 1,56,663 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, PDT | 1,29,466 | 11,130 | 11,130 | 1,01,636 |
| 4 | M/s. Arlan Technologies Pvt.Ltd, GRBL | 3,67,834 | 17,436 | 17,436 | 2,23,044 |
| 5 | M/s. Gannon Dunkerley & Co. Ltd, RGDA | 57,788 | 3,559 | 3,559 | 43,968 |
| | TOTAL | 14,06,280 | 85,164 | 85,164 | 8,74,517 |

Ashirav/01.05.2024
JE/DD/CSP