

## EAST COAST RAILWAY

### Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of November 2018 ending in 30.11.2018

| S<br>L<br>N<br>O | Name of the sleeper<br>factory with works<br>address                | Ordered<br>Quantity for<br>2 years | Target for FY<br>2018-19 | Status of Production |                            | Total<br>Production<br>Against<br>Contract |
|------------------|---|------------------------------------|--------------------------|----------------------|----------------------------|--|
|                  |   |                                    |                          | During the<br>month  | Cumulative<br>for FY 18-19 |  |
| 1                | 2   | 3                                  | 4                        | 6                    | 7                          | 8  |
| 1                | M/s Patil Rail<br>Infrastructure Pvt. Ltd.,<br><u>Kaipadar Road</u> | <b>523196</b>                      | <b>244612</b>            | <b>29004</b>         | <b>216688</b>              | <b>495444</b>                              |
| 2                | M/s Calcutta Springs<br>Ltd., <u>Surla Road</u>                     | <b>470958</b>                      | <b>220146</b>            | <b>18684</b>         | <b>102274</b>              | <b>353064</b>                              |
| 3                | M/s Vijay Prestressed<br>Products Pvt. Ltd,<br><u>Pendurthi</u>     | <b>310012</b>                      | <b>223929</b>            | <b>11252</b>         | <b>77852</b>               | <b>163935</b>                              |
| 4                | M/s Sahuwala Cylinders<br>Pvt. Ltd., <u>Garudabilli</u>             | <b>352832</b>                      | <b>289984</b>            | <b>7140</b>          | <b>73404</b>               | <b>136252</b>                              |
| 5                | M/s Gannon Dunkerley<br>& Co. Ltd., <u>Rayagada</u>                 | <b>300000</b>                      | <b>190406</b>            | <b>10019</b>         | <b>64028</b>               | <b>173622</b>                              |
| <b>Total</b>     |   | <b>1956998</b>                     | <b>1169077</b>           | <b>76099</b>         | <b>534246</b>              | <b>1322317</b>                             |

\* All figures are in Numbers

*APR 18*  
000041118

*Saik*  
SSEP no 13/CEP