

## EAST COAST RAILWAY


**Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of March 2019 for the week ending 10.03.2019**

| SL NO        | Name of the sleeper plants with works address                        | Ordered Quantity (for 2 years) | Target for FY 2018-19 | Status of Production |                  |                         | Total Production Against Contract |
|--------------|--|--------------------------------|-----------------------|----------------------|------------------|-------------------------|-----------------------------------|
|              |  |                                |                       | During the week      | During the month | Cumulative for FY 18-19 |                                   |
| 1            | 2  | 3                              | 4                     | 5                    | 6                | 7                       | 8                                 |
| 1(a)         | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>        | 523196                         | 244612                | 0                    | 0                | 246108                  | 524864                            |
| (b)          | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road (+30%)</u> | 156958                         | 39239                 | 6248                 | 8916             | 60952                   | 60952                             |
| 2            | M/s Calcutta Springs Ltd., <u>Surla Road</u>                         | 470958                         | 220146                | 4390                 | 5967             | 158679                  | 409491                            |
| 3            | M/s Vijay Prestressed Products Pvt. Ltd., <u>Pendurthi</u>           | 310012                         | 223929                | 2354                 | 3324             | 118612                  | 204695                            |
| 4            | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>                 | 352832                         | 289984                | 652                  | 972              | 92484                   | 155332                            |
| 5            | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>                     | 300000                         | 190406                | 1335                 | 1969             | 87477                   | 197071                            |
| <b>Total</b> |  | <b>2113956</b>                 | <b>1208316</b>        | <b>14979</b>         | <b>21148</b>     | <b>764312</b>           | <b>1552405</b>                    |

Note: \* All figures are in Numbers.

\* All figures include Wider base sleepers produced in HPRR & BLRD CSP's.

  
 10/3/19

  
 10/3/19