

Scanned with
CamScanner**EAST COAST RAILWAY****Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 in the Month of June 2019 for the month ending in 30.06.2019**

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production(In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	6430	18004	45252	648620
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	324	12024	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1747	9127	32112	244666
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	2544	7940	20260	178424
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	2092	5560	20700	223455
Total		2113956	374407	13137	54433	169724	1769082

Note:- 1) All figures are in Numbers & include Wider base sleepers produced .

Progress Report of Production of wider base Mono block PSC BG line Sleeper (RT-8527) against Bd's Tender No.172/2018 in the Month of June 2019 for the month ending in 30.06.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production(In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	841	1073	1073	1073
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380
Total		2530000	839501	841	1073	1073	1073

Note:- 1) All figures are in Numbers & include Wider base sleepers produced .

2) At,CSP/SLRD production of wider base sleepers has been started from 18.06.19

[Signature]
20/06/19
PJC/CS P

[Signature]
01/07/19
SE/W/ML/CS P