

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 14.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	5398	9896	55148	658516
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2681	4428	36540	249094
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	660	3288	23548	181712
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	900	1331	22031	224786
Total		2113956	374407	9639	18943	188667	1788025

Note:- 1) All figures are in Numbers & include Wider base sleepers produced .

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending in 14.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt Ltd, <u>Kaipadar Road</u>	850000	407906
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1022	1940	3013	3013
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380
Total		2530000	839501	1022	1940	3013	3013

Note:- 1) All figures are in Numbers.

2) AtCSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19



Scanned with
CamScanner

AK
14/07/19
By C&CSP

AK
14/07/19
By C&CSP