

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 28.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	3968	16666	61918	665286
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2402	9520	41632	254186
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1604	6796	27056	185220
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1575	4652	25352	228107
Total		2113956	374407	9549	37634	207358	1806716


Note:-1) All figures are in Numbers & include Wider base sleepers produced .

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending in 28.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1		850000	407906
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1633	3891	4964	4964
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	168	188	188	188
Total		2530000	839501	1801	4079	5152	5152

Note:- 1) All figures are in Numbers.

- 2) At CSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19
3) At CSP/RGDA, production of wider base sleepers has been started w.e.f 17.07.19


 29/7/19
 Dy. Chief Engineer (C.S.P.)
 एवं तट रेलवे, East Coast Railway
 29/07/19
 SSE/writer/csp