

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the Month ending 31.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	712	17378	62630	665998
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	51400	473917
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	500	10020	42132	254686
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1092	7888	28148	186312
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	290	4942	25642	228397
Total		2113956	374407	2594	40228	209952	1809310

Note:-1) All figures are in Numbers & include Wider base sleepers produced .

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the Month ending 31.07.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1		850000	407906
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	775	4666	5739	5739
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	24	24	24	24
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	32	32	32	32
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	28	216	216	216
Total		2530000	839501	859	4938	6011	6011

Note:- 1) All figures are in Numbers.

2) At CSP/SLRD, production of wider base sleepers has been started w.e.f 18.06.19

3) At CSP/RGDA, production of wider base sleepers has been started w.e.f 17.07.19

4) At CSP/PDT, production of wider base sleepers has been started w.e.f 28.07.19

5) At CSP/GRBL, production of wider base sleepers has been started w.e.f 29.07.19

5
12
02/8/19
Ravi 02/08/19
SSE/works/csp