

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 27.10.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	4228	8948	71577	674945
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2108	7850	70135	282689
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1728	3588	47076	205240
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1167	4806	41686	244441
Total		2113956	374407	9231	25192	282781	1882139

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 27.10.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	1136	2208	2224	2224
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	2391	9272	32428	32428
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	424	1072	1972	1972
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	84	176	700	700
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	480	1652	4250	4250
Total		2530000	839501	4515	14380	41574	41574

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 23.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/MPXR w.e.f 01.08.19.


 Dy.CE/CSP 29/10/19


 SSE/Works

