

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the month ending 30.11.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	3566	78787	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1857	8635	79875	292429
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1972	8040	55480	213644
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1215	7502	50396	253151
Total		2113956	374407	5044	27743	316845	1916203

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the month ending 30.11.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	3384	10000	12936	12936
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	3314	13827	48040	48040
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	648	2340	4536	4536
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	448	620	1344	1344
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	320	1168	5802	5802
Total		2530000	839501	3634	27955	72658	72658

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 13.05.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.



Scanned with
CamScanner

M
05.12.19

P
04/12/19