

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the month ending 15.12.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	0	78787	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2162	4169	84044	296598
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	2200	4296	59776	217940
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	1689	3331	53727	256482
Total		2113956	374407	6051	11796	328641	1927999

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 15.12.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	5240	9782	22712	22712
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	3449	6906	54946	54946
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	928	1680	6216	6216
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	476	956	2128	2128
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	476	796	6598	6598
Total		2530000	839501	10569	20120	92600	92600

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SIRD w.e.f 13.05.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.



Scanned with
CamScanner

17/12/19
 Dy-CE/USP/ADP

 S. Praveen Kumar