

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 05.01.2020(January)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	0	78787	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	1051	1051	89172	301726
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	1300	1300	65840	224004
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	426	426	56742	259497
Total		2113956	374407	2777	2777	342848	1942206


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 05.01.2020(January)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (In nos)	Target for FY 2019-20 (In nos)	Status of Production (In nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	4272	4272	41112	41112
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	1743	1743	63032	63032
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	752	752	9372	9372
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	288	288	3244	3244
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	128	128	8370	8370
Total		2530000	839501	7183	7183	125130	125130

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPXR w.e.f 01.08.19.



 07/01/2020
 P.Y. CE / CSP
 h.n.k
 09/01/19
 S.E.P. m.m.

