

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 02.02.2020(February)

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Target for FY 2019-20 (in nos) | Status of Production (in nos) | | | |
|--------------|---|---|--------------------------------|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 680,154 | 76,786 | - | - | 78,787 | 682,155 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 470,958 | 48,441 | - | - | 52,307 | 474,824 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 310,012 | 84,000 | 267 | 267 | 91,637 | 304,191 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 352,832 | 73,880 | 384 | 384 | 71,996 | 230,160 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 300,000 | 91,300 | 172 | 172 | 59,901 | 262,386 |
| Total | | 2,113,956 | 374,407 | 823 | 823 | 354,628 | 1,953,716 |

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 02.02.2020(February)

| SL NO | Name of the sleeper Plants with works address | Ordered Quantity (for 2 years) (in nos) | Target for FY 2019-20 (in nos) | Status of Production (in nos) | | | |
|--------------|---|---|--------------------------------|-------------------------------|------------------|-------------------------|-----------------------------------|
| | | | | During the week | During the month | Cumulative for FY 19-20 | Total Production against Contract |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 850,000 | 407,906 | 1,056 | 1,056 | 69,728 | 69,728 |
| 2 | M/s Calcutta Springs Ltd., <u>Surla Road</u> | 730,000 | 182,415 | 563 | 563 | 73,764 | 73,764 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u> | 250,000 | 84,000 | 368 | 368 | 14,168 | 14,168 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u> | 500,000 | 73,800 | - | - | 3,844 | 3,844 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u> | 200,000 | 91,380 | 144 | 144 | 10,670 | 10,670 |
| Total | | 2,530,000 | 839,501 | 7,183 | 7,183 | 172,174 | 172,174 |

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPKR w.e.f 01.08.19.


 06.02.2020
 Dy. CE/OSP


 06.02.2020
 SrE/OSP

