

EAST COAST RAILWAY

**Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender
the week ending 16.02.2020(February)**

no.CS-169/2016 for

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680,154	76,786	-	-	78,787	682,155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470,958	48,441	-	-	52,307	474,824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310,012	84,000	1,176	2,531	94,108	306,662
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352,832	73,880	2,060	3,020	74,632	232,796
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300,000	91,300	1,238	2,391	62,120	264,605
Total		2,113,956	374,407	4,474	7,942	361,954	1,961,042


Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 16.02.2020(February)

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850,000	407,906	8,132	16,900	85,572	85,572
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730,000	182,415	3,561	7,585	80,786	80,786
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250,000	84,000	1,564	3,412	17,524	17,524
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500,000	73,800	-	-	3,844	3,844
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200,000	91,380	944	1,956	12,482	12,482
Total		2,530,000	839,501	14,201	29,853	200,208	200,208

Note:- All figures are in Numbers.

Production of Wider base sleepers started at various CSP's

(1)At,CSP/SLRD w.e.f 18.06.19,(2)At,CSP/RGDA w.e.f 17.07.19,(3)At,CSP/PDT w.e.f 28.07.19(4)At,CSP/GRBL w.e.f 29.07.19 & (5)At,CSP/KPNR w.e.f 01.08.19.


 17/02/2020
 07.02.20
 17/02/2020
 SSP/MS