

EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the month of March 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos.)		
				During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	76786	0	78787	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	48441	0	52307	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	84000	2174	98435	310989
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	73880	5348	83660	241824
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	91300	652	63844	266329
Total		2113956	374407	8174	377033	1976121

Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the month of March 2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production (in nos.)		
				During the month	Cumulative for FY 19-20	Total Production against Contract
1	2	3	4	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	407906	17608	116876	116876
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	182415	9592	97545	97545
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	84000	4720	23880	23880
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	73800	400	4244	4244
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	91380	192	14302	14302
Total		2530000	839501	32512	256847	256847

PKP
31/03/2020
SSE/EST/108P

Note:- All figures are in Numbers.

Due to outbreak of pandemic COVID-19, all the CSPs have been closed w.e.f. 22.03.2020.

JMC
31/03/2020