

## EAST COAST RAILWAY

### Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the week ending 11.10.2020


SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	850000	10914	14608	198008	317420
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	730000	3979	5355	77842	175387
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	250000	1772	2700	23808	47688
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	500000	2340	2936	9480	13740
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	200000	1404	1852	20094	30514
<b>Total</b>		<b>2530000</b>	<b>20409</b>	<b>27451</b>	<b>329232</b>	<b>584749</b>


Note:- All figures are in Numbers.

### Progress Report of Production of mono block PSC BG line Sleepers(RT-2496) against Railway Board's Tender no.CS-169/2016 for the week ending 11.10.2020

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Status of Production (in nos)			
			During the week	During the month	Cumulative for FY 20-21	Total Production against Contract
1	2	3	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u>	680154	0	0	0	682155
2	M/s Calcutta Springs Ltd., <u>Surla Road</u>	470958	0	0	0	474824
3	M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>	310012	0	0	596	311585
4	M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>	352832	0	0	17756	259640
5	M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>	300000	0	0	5117	271446
<b>Total</b>		<b>2113956</b>	<b>0</b>	<b>0</b>	<b>23469</b>	<b>1999650</b>

Note:- All figures are in Numbers.

  
 13/10/2020  
 उप मुख्य अभियंता (सी.एस.पी.)  
 Dy. Chief Engineer (C.S.P.)  
 पूर्व तट रेलवे/E.Co.Railway  
 भुवनेश्वर/Bhubaneswar

  
 13.10.2020  
 JE/DD&E