



## EAST COAST RAILWAY

**Progress Report of Production of wider base Mono block PSC BG line Sleepers (RT-8527) against Railway Board's Tender no.CS 172/2018 for the for the week ending 02.05.2021**

| Sl NO        | Name of the sleeper Plants with works address                 | Ordered Quantity (for 2 years) (in nos) | Status of Production (in nos) |                  |                         |                | Total Production against Contract |
|--------------|---|---|-------------------------------|------------------|-------------------------|----------------|-----------------------------------|
|              |   |   | During the week               | During the month | Cumulative for FY 21-22 |                |                                   |
| 1            | 2   | 3                                       | 4                             | 5                | 6                       | 7              |                                   |
| 1            | M/s Patil Rail Infrastructure Pvt. Ltd., <u>Kaipadar Road</u> | 850000                                  | 9336                          | 0                | 43672                   | 586266         |                                   |
| 2            | M/s Calcutta Springs Ltd., <u>Surla Road</u>                  | 730000                                  | 3658                          | 0                | 20151                   | 290083         |                                   |
| 3            | M/s Vijay Prestressed Products Pvt. Ltd, <u>Pendurthi</u>     | 250000                                  | 1628                          | 172              | 8208                    | 100920         |                                   |
| 4            | M/s Sahuwala Cylinders Pvt. Ltd., <u>Garudabilli</u>          | 500000                                  | 2056                          | 0                | 9132                    | 98468          |                                   |
| 5            | M/s Gannon Dunkerley & Co. Ltd., <u>Rayagada</u>              | 200000                                  | 1115                          | 0                | 5336                    | 64922          |                                   |
| <b>Total</b> |   | <b>2530000</b>                          | <b>17793</b>                  | <b>172</b>       | <b>86499</b>            | <b>1140659</b> |                                   |

Note:- All figures are in Numbers.

  
 Dy. CE/CSP

  
 JE/DD&E