

ACHIEVEMENTS DURING THE YEAR 2021-22 (APRIL-21 TO MARCH-22)

- 75.08KWp On-grid Rooftop Solar plant have been commissioned at Sambalpur Railway station.
- 40.30KWp On-grid Rooftop Solar plant have been commissioned at DRM Building, Sambalpur.
- Roof top off grid 3kWp Solar Plant at NPD,LKNA,LPG,CHAR,HATB has been provided.
- 1 no. 50HP VT Pump commissioned at Suktel Pump house additionally at BLGR for improvement of water supply.
- 10 no. of 250W LED flood lights provided at Sambalpur City Goods shed High mast, 06 no.Lapanga High mast &02 no. SBP Yard lighting over Sambalpur divisionfor improvement of illumination.
- 30 no. 30W LED Flood lights provided for illumination of coach watering at PF No. 3 in Sambalpur Railway Station
- Provision of Air Conditionerat OIC/RPF SBP, BRGA, BLGR, TIG, KSNG, KBJ, & MSMD and 6 Nos. 150Ltr. Refrigerators have been provided at RPF Barracks of SBP, RAIR, BLGR, TIG, KBJ & MSMD Railway stations.
- Improvement of lighting at SBP station by additional provision of 15 no. multi colour 12W fountain focus lights, 15 no. 100W RGB flood lights, 150 no. 20W LED lights, 06 no. of 120W LED flood lights at PF-1, 12 no. 45W LED street light at Circulating area, 2 no. 250W LED flood lights at Yard lighting.
- Provision of 01no. of Air Conditioner at 1st Class Waiting Hall/BRGA.
- Three new platform shelter (PF-1 & 2) constructed at DFR station have been electrified, for this 15no of 20W LED tube lights, 6 no. AC ceiling fans 6 no. mobile charging points provided.

- Electrification of LHS LC gate No. JT-83 (KHPL-LSX) by 10 no. Octagonal pole along with All in one Solar street lights has been provided.
- 15 nos. 20W LED tube lights have been provided at Nawapara Railway station for lighting improvement.
- 680 no. of BLDC fans provided in place of conventional ceiling fans at different stations, service building & staff quarters of Sambalpur division for Energy conservation measures.
- Power supply extended to newly installed Oxygen Plant at DRH/SBP.
- 02 no. of new 90HP Auto transformer starter has been commissioned in place of old oil immersed transformer starter at Hirakud Pump House.
- 02 no. of 60HP submersible pump set has been provided in place of 02 no. 62HP Submersible pump set at PC bridge/Hirakud. (3kW load decreased).