# EAST COAST RAILWAY

## Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of December 2018 ending 31.12.2018

| SL NO | Name of the sleeper plants with works address | Ordered Quantity (for 2 years) | Target for FY 2018-19 | Status of Production | | Total Production against Contract Agreement |
|---|---|---|---|---|---|---|
| | | | | During the month | Cumulative during FY 18-19 | |
| 1 | 2 | 3 | 4 | 6 | 7 | 8 |
| 1 | M/s Patil Rail Infrastructure Pvt. Ltd., **Kaipadar Road** | 523196 | 244612 | 30716 | 247404 | 526132 |
| 2 | M/s Calcutta Springs Ltd., **Surla Road** | 470958 | 220146 | 17248 | 119522 | 370334 |
| 3 | M/s Vijay Prestressed Products Pvt. Ltd, **Pendurthi** | 310012 | 223929 | 10576 | 88428 | 174511 |
| 4 | M/s Sahuwala Cylinders Pvt. Ltd., **Garudabilli** | 352832 | 289984 | 5444 | 78848 | 141696 |
| 5 | M/s Gannon Dunkerley & Co. Ltd., **Rayagada** | 300000 | 190406 | 9617 | 73645 | 183239 |
| | **Total** | 1956998 | 1169077 | 73601 | 607847 | 1395912 |

Note:* All figures are in Numbers
* All figures are include Wider base sleepers also.

07/01/19
DY.CE/CSP

SSE/Works/CSP