EAST COAST RAILWAY

Progress Report of Production of mono block PSC BG line Sleepers against Railway Board's contract no. CS-169/2016 in the Month of February 2019 for the week ending 24.02.2019

SL NO	Name of the sleeper plants with works address	Ordered Quantity (for 2 years)	Target for FY 2018-19	Status of Production			Total Production Against Contract
				During the week	During the month	Cumulative for FY 18-19	
1	2	3	4	5	6	7	8
1(a)	M/s Patil Rail Infrastructure Pvt. Ltd., **Kaipadar Road**	**523196**	**244612**	**0**	**0**	**246108**	**524864**
(b)	M/s Patil Rail Infrastructure Pvt. Ltd., **Kaipadar Road (+30%)**	**156958**	**39239**	**7144**	**21320**	**46896**	**46896**
2	M/s Calcutta Springs Ltd., **Surla Road**	**470958**	**220146**	**4274**	**14787**	**149643**	**400455**
3	M/s Vijay Prestressed Products Pvt. Ltd, **Pendurthi**	**310012**	**223929**	**3173**	**11598**	**112832**	**198915**
4	M/s Sahuwala Cylinders Pvt. Ltd., **Garudabilli**	**352832**	**289984**	**860**	**1772**	**90436**	**153284**
5	M/s Gannon Dunkerley & Co. Ltd., **Rayagada**	**300000**	**190406**	**2082**	**6181**	**84005**	**193599**
Total		**2113956**	**1208316**	**17533**	**55658**	**729920**	**1518013**

Note:* All figures are in Numbers.

*** All figures include Wider base sleepers produced in KPRX & SLRD CSP's.**

DY CE/TP.

SSE/WORKS/CSP