EAST COAST RAILWAY

Progress Report of Production of mono block 60Kg PSC BG line Sleepers against Railway Board's Tender no. CS-169/2016 in the Month of April 2019 for the week ending 21.04.2019

SL NO	Name of the sleeper Plants with works address	Ordered Quantity (for 2 years) (in nos)	Target for FY 2019-20 (in nos)	Status of Production(in nos)			
				During the week	During the month	Cumulative for FY 19-20	Total Production Against Contract
1	2	3	4	5	6	7	8
1	M/s Patil Rail Infrastructure Pvt. Ltd., **Kaipadar Road**	680154	76786	5996	18648	18648	622016
2	M/s Calcutta Springs Ltd., **Surla Road**	470958	48441	4445	13619	13619	436136
3	M/s Vijay Prestressed Products Pvt. Ltd, **Pendurthi**	310012	97458	2661	7775	7775	220329
4	M/s Sahuwala Cylinders Pvt. Ltd., **Garudabilli**	352832	147600	1608	3264	3264	161428
5	M/s Gannon Dunkerley & Co. Ltd., **Rayagada**	300000	97245	1279	3615	3615	206374
	Total	2113956	467530	15989	46921	46921	1646283

Note:* All figures are in Numbers.

*** All figures include Wider base sleepers produced .**

04/04/2019

SSE/Works/CSP